













## COMMERCIAL SOLUTIONS FROM BAXI HEATING

Commercial After Sales Service Tel: 0345 070 1058

## **COMMISSIONING REQUEST FORM**

: SERVICE DEPT FAX: 0345 070 1074 or Email: commercial.commission@baxiheating.co.uk		
o request an engineer to attend site and commission your equipment please complete the following details as fully as		
possible (if unknown, or not applicable please state). Please then return this form either by Fax 0345 070 1074 or email		
commercial.commission@baxiheating.co.uk. We will then contact you to confirm availability.		
Your Original Equipment Order No.:		
(Unless already included in the above order, we will also require an official order to cover the cost of commissioning.)		
Appliance Model (state no. reg'd) :		Control/ Press' Unit:
Appliance Woder (state no. req u) .	<del></del>	Press Unit.
Serial No.1	Serial No. 2	
Serial No. 3	Serial No. 4	
		(Subject to availibility &
Date commissioning required:		confirmation by Baxi)
Site Name:		
Site Name.		
Site Address:		Post Code:
Access Restrictions/Special Instruction	s:	
Site Contact:	Tel No. (Preferabl	y mobile):
Main Contact:	Tel No. (Preferabl	y mobile):
Email Address:		Our Order Ref. No.:
LESS THAN 2 WORKING DAYS NOTICE FOR POSTPONEMENT OR CANCELLATION MAY RESULT IN A CHARGE		
Please confirm boxes below as appropriate (N.B. This list is not exhaustive):		
N.B Failure to comply with any of the below will result in an abortive visit charge.		
Has the installation to which the equipment is installed been carried out by engineers competant and GASSAFE		
registered as appropriate for the work carried out? In addition the installation must be notified to the local building authority which is the responsibility of the installer		
Installer Name GasSafe No GasSafe No		
Are fuel lines complete, purged of air and sufficient gas pressure/fuel supply available to operate the boiler(s) at		
full load for duration of commissioning		
Are all electrical supplies and external controls connected and functioning?		
Can controls be overridden? If not will the controls engineer be available?		
Are flue connections completed?		
Are flow and return connections complete and is the system full of water and fully vented?		
Is there sufficient system load available to enable minimum of 1 hours run time at full boiler(s) output,		
regardless of outside temperature?		
Is this installation on L.P.G.?		
Is there a site induction? If so, please s	tate time and duration:	